

MINUTES OF MEETING  
AIRPORT CONSTRUCTION CONFERENCE  
THURSDAY, APRIL 19, 1951

Attending:

F. J. Schnitzer  
C.M. Nelson  
L. G. Schenck  
Thos. S. Byrne  
H. H. Franks  
E. R. Brown  
J. R. Pelich  
D. L. Lewis  
M. H. Huffman  
C. M. Thelin  
I. C. Driver  
W. A. Satterwhite  
W. A. Rubottom  
T. R. Buckman  
W. H. Miller

Representing:

C.A.A. District Office  
C.A.A. Regional Office  
C.A.A. Regional Office  
Thos. S. Byrne, Inc.  
Thos. S. Byrne, Inc.  
Thos. S. Byrne, Inc.  
Architect  
Wyatt C. Hedrick  
Ft. Worth Air Terminal, Inc.  
City of Fort Worth  
City of Fort Worth

Meeting convened at 10:35 a.m.

Mr. Thelin presented the approved Change Order No. 3 on the Terminal Building to be submitted to C.A.A. Also, a supplemental contract covering Gasoline Distribution System was submitted to Mr. Byrne for signature. A meeting was arranged to be held immediately following this conference to discuss the proposed application to the C.A.A. for additional projects.

Mr. Byrne advised that arrangements have been made with the Layne-Texas Company to install a pump on the deep water well to be used temporarily to get water for the project.

Mr. Thelin advised that following a review of the plans on the Water System and Sewage Treatment Plant plans, they would be submitted to C.A.A. for approval and would be advertised for bids within approximately four (4) weeks. It will be probably seven to eight weeks before bids will be received, with construction estimated to require approximately four (4) months for completion. It will probably be six months from date before the project is completed.

A discussion was held with reference to the probably date of completion of the Terminal Building and activation of the airport, and as suggested by Mr. Byrne and Mr. Thelin, it was agreed that plans should be made to coordinate the completion of all phases of the work and set a date in order to complete all projects at the approximate date set for completion.

A question was raised regarding Natural Gas and Electrical Service to the Terminal Building area. Mr. Thelin advised that the relocation of the Electrical Transmission Line was included in the application under consideration for submission to the C.A.A. No application is being considered for Gas Service and the Gas Company was given information regarding tentative plan and estimated Gas consumption a year or more ago. Mr. Thelin stated he would contact Mr. Guy Draughan, Chief Engineer for the Lone Star Gas Company, Fort Worth Division, re gas service. Mr. Lewis advised that it would probably take nine months for completion of the field lighting facilities.

Mr. Byrne will submit by Monday the probable date of completion of the underground work to be done under the concrete ramp area adjacent to the loading fingers, in order that a date may be determined for receipt of bids for paving of the ramp area. It was stated that steel and other materials are becoming increasingly more difficult to secure.

Mr. Schnitzer will advise the action taken by C.A.A. on the proposed consolidation of Projects 004 and 106.

Mr. Pelich advised that provisions are made on the plans for additional conduit locations to various concessions for telephone communication services.

A letter from Mr. Schnitzer requesting additional copies of changes and revisions in the architectural and structural plans was submitted to Mr. Pelich for handling.

Mr. Buckman and Miller submitted a tentative plan of the proposed street traffic layout west of the Terminal Building, and after considerable discussion, the plan was presented to Mr. Lewis with a request to submit a large layout drawing for discussion at the next meeting.

Meeting adjourned at 11:20 a.m.

Department of Public Works  
C.M. Thelin, Director  
W.A.R.